- 1. Meeting on 3 March 2017:
- a. Agenda outwith the scope of request.
- b. Report by Project Monitor 3 March 2017 the report included the following relating to Picardy Place (THRE is the name of the St James Quarter developer):
  - 2.5 A number of other issues have also been raised with THRE in relation to the project where some form of decision or agreement needs to be reached. These are as follows:-
    - CEC Costs
    - Utility Free Tram Box (i.e. Tram Proofing Works Area)
    - GAM Area Boundary
    - Utilities Picardy Place Development Site
    - Decision Making Processes Traffic Management Protocol
    - Picardy Place Design Options
  - 3.2 Some of the key dates are as follows:-
    - Project Completion 16 Oct 2020.
    - Picardy Place 06 June 2018 16 Oct 2020 (previously 16 Sept 2020).
    - Elder Street/James Craig Walk 19 July 2019 25 Sept 2020.
    - Cathedral Place/Little King Street 09 Sept 2019 25 Sept 2020.
    - Register Square/Leith Street 20 Feb 2020 09 Oct 2020.
  - 4.3 This cost does not include any provision for additional works at Leith Street and Picardy Place that are the subject of on-going discussion between the Council and THRE.
- c. GAM Progress Report No 1 March 2017 the report included the following relating to Picardy Place:


## 1. EXECUTIVE SUMMARY

This is the first Progress Report in connection with the Growth Accelerator Model Agreement entered into between the City of Edinburgh Council and Edinburgh St James on 21 June 2016.

The report deals with the progress of the works associated with the GAM Agreement regarding the improvement of the existing St James Centre Quarter and CEC Growth Assets.

The works includes the provision of and improvements to external and highways works surrounding the former St James Centre including Leith Street, highways works to Picardy Place to facilitate the proposed extension of the Tram and the provision of a development site for CEC adjoining Picardy Place. The works also include provision of public facilities and the structure for a District Heating Network facility.

Design delay on Picardy Place awaiting confirmation of Variation Nr 1 from CEC



# 4.3. GAM Obligations & Key Dates (i.e. access date TWPA

Picardy Place Design Approval – target December 2016 – CEC to confirm requirements for Option 2

Picardy Place handover of TPWA 16 September 2019

All other GAM deliverables 16 October 2020

# 5.2. Overall progress update

Leith Street Works are well advanced in terms of design. Minor design developments are anticipated prior to final agreement.

Awaiting approval of street to ensure maintenance of programme.

Picardy Place Works have been developed from June 2016 and Edinburgh St James have been in regular contact with the Edinburgh Tram Team to develop proposals that provide an agreed tram zone through Picardy Place from York Place continuing north onto Leith Walk. The ESJ team are working to develop final agreed design solution.

# 9.3. Design Changes to the GAM

#### Variation 1

CEC asked THRE to consider 3 options for changes to the Picardy Place area. THRE with the assistance of LOR evaluated the options in terms of cost, programme and desirability. CEC have now advised that they wish to pursue Option 2 which has an extra over contractor cost of £370,000 and a total outturn projected cost of circa £500,000

Under the terms of the GAM Agreement any Permitted Variation requested by the Council increases the GAM Funding Cap.

A list of the potential changes noted is included below:

### Potential Variations in Scope to GAM Works

#### Leith Street

- Works outside GAM boundary/ GAM drawings
  - Extension of footpath widening to Waterloo Place and banning of left turn (Possible TRO Impact)
  - o The footpath outside the red line boundary on the south, east side of Leith St
  - o Footpath widening at pinch points outside the Cube and Baillie Gifford
  - o Extension of works along Calton Road/ Calton Hill
- CEC requested changes to area within GAM
  - o Wider stone kerbs
  - o Stone 'beany' kerb drains
  - o Changes to cycleway spec (tbc)
  - Signal changes with lane removal to widen footway and removal of traffic islands
  - Widening of footway on Leith Street south
  - Revised crossings on Leith Street at Greenside Row and Calton Road

#### Picardy Place

- Works outside GAM red line boundary (London Road/ Omni)
- Option appraisals
- Option 2 –design changes
  - Footpath areas increased
  - Reduction in development site area
  - Movement of tram alignment (boundary change)
  - Increased island area at Leith St junction
  - Increased signal complexity and introduction of toucans
  - Introduction of floating bus stop by Omni
  - · Revisions to layby provision in front of cathedral
  - Revised cycleway design along frontage of Omni leading up Leith Street to provide a buffer area
  - · Removal and delivery of stone walling and boulders

## Elder St

 Change to planning approved layouts and impact of this on other sections. An additional diagonal crossing at St James Place/Elder Street

All variations will be costed and appraised in accordance with the provisions of the GAM Agreement

## 10. TRAFFIC MANAGEMENT PROPOSALS AND PROGRAMME

Regular liaison has been taking place at the traffic management review panel (TMR P) forums that are held with CEC, emergency services, transport operators, stakeholders and the Edinburgh St James team to discuss, plan and agree the strategy is to be implemented.

These meetings are coordinated to the programme of works on site, and the process also caters for the virtual approval for matters which do not require formal meetings.

A number of works have been successfully carried out in the period under traffic management discussed and agreed at the TMR P forum and regular future meetings are anticipated to be arranged as required.

### These include:

- Service diversions for Leith Street
- Enabling Works on Leith Street for Construction
- Survey Works from Waterloo Place down Leith Street
- Survey Works around Picardy Place

# 11. KEY DECISIONS / ISSUES / RISKS

The following are the key decisions/issues/risks:

- Leith Street closure recent confirmation of direction allows the stakeholder engagement to progress in order to append to the report for the committee on 21<sup>st</sup> March.
- Picardy place design solution and variation to gam agreement.
- · Leith Street variations to gam agreement.
- Retention of stone kerbs and other items for re-use.

# 12. FINANCIAL

The contract defines the GAM works and due to the unknown elements particularly utility diversions in the area of Picardy Place it contains a higher proportion of provisional sums than for the main site.

This cost excludes the increased scope of works requested in Leith St, changes to Picardy Place ( Option 2) and any further changes to the agreed set of contractual drawings.

## EDINBURGH ST. JAMES: GAM WORKS

## COMPARISON BETWEEN MARCH 2016 ESTIMATE AND LOR CONTRACT SUM ANALYSIS

Rev B

Nr	Description	Sub-Total £	Cotober 2016	LOR Amount October 2016 Provisional Sums £	LOR Amount October 2016 Uplifts Allocated £	Budget Estimate March 2016
G	Picardy Place Highways Works		7,353,411	1,693,000	10,015,199	13,030,000
G1	Utilities Works - included as a Provisional Sum	Incl				

- 2. Meeting on 7 June 2017:
- a. Agenda outwith the scope of the request.
- b. Note of meeting on 3 March 2017 out with the scope of the request.
- c. Project Monitor 7 June 2017 the report included the following relating to Picardy Place:
- 2.5 The Council has prepared four variations to date, all of which await feedback from THRE on programme and costs. These include:
  - Utility free zone to the Tram Proofing Works Area.
  - Utility provision to the development site at Picardy Place
  - Rationalisation of project scope to carriageway at Cathedral Lane
  - Amendment to Site Boundary at Leith Walk to align with Leith Programme Phase 6.
- 2.6 THRE have issued one variation to date to the Council for the increase to GAM Boundary at Picardy Place, but are yet to issue the following variations:
  - Retaining existing granite paving at Omni in lieu of new (Picardy Place)
  - Retaining existing granite paving to Leith Street (The Cube) in lieu of new
  - Scope creep to Leith Street design (footway at Waterloo Place and signalised junction at Calton Road)
- 2.7 The variation issued for the increase to GAM Boundary at Picardy Place remains to be agreed and the Council have a number of queries in relation to the costs apportioned to this variation.

3.2 Some of the key dates are as follows:-

Leith Street (construction) - 4 Sept 2017 - 26 July 2018
 Picardy Place (construction) - 16 Feb 2018 - 16 Oct 2019

Elder Street/James Craig Walk (construction) - TBA
 Cathedral Lane/Little King Street (construction) - TBA
 St James Place (construction) - TBA
 Register Square/James Craig Square (construction) - TBA

Practical Completion (Retail Area)
 -16 Oct 2020

3.3 The table below shows the progress made in relation to each of the CEC Growth Assets.

Growth Asset	Description	Status
(a)	Public realm and infrastructure improvements at James Craig Walk	Unknown
(b)	Accessibility and permeability improvements around the New St James Centre	
	Leith Street	Detailed Design
	York Place	Unknown
	Elder Street	Initial Design
	Cathedral Lane	Unknown
	Little King Street	Unknown
	St James Place	Unknown
	James Craig Square	Unknown
	Register Square	Unknown
(c)	Public realm and tram proofing works at Picardy Place	Detailed Design
(d)	A multi-model transport interchange at the junction of Leith Walk, Leith Street and York Place	Detailed Design
(e)	The Energy Centre	Unknown

d. GAM Progress Report No 2 – June 2017 - the report included the following relating to Picardy Place.

## 1. EXECUTIVE SUMMARY

This is the second Progress Report in connection with the Growth Accelerator Model Agreement entered into between the City of Edinburgh Council and Edinburgh St James on 21 June 2016.


The report deals with the progress of the works associated with the GAM Agreement regarding the improvement of the existing St James Centre Quarter and CEC Growth Assets up to 31<sup>st</sup> May 2017.

The works includes the provision of and improvements to external and highways works surrounding the former St James Centre including Leith Street, highways works to Picardy Place to facilitate the proposed extension of the Tram and the provision of a development site for CEC adjoining Picardy Place. The works also include provision of public facilities and the structure for a District Heating Network facility.

CEC Variations-

Design delay on Picardy Place awaiting confirmation of Variation Nr 1 from CEC

## 2. SUMMARY RISK DASHBOARD



# 4.3. GAM Obligations & Key Dates (i.e. access date TWPA

Picardy Place Design Approval – target December 2016 – CEC to confirm requirements for Option 2

Picardy Place handover of TPWA

16 September 2019

# 5. PROGRESS (DURING REPORTING PERIOD)

# 5.1. Progress during this reporting period (CEC Growth Assets)

- Development of Design Package for Approvals Group in respect of works to Leith Street
- Development of Design Package for Approvals Oversight Group in respect of Picardy Place.
- Awaiting final approval from CEC on options following initial AOG comments regarding Tram overrun on Picardy Place and traffic modelling outcomes..

# 5.2. Overall progress update

Leith Street Works complete in terms of design. Awaiting comments from CEC following submission of information for Technical Approvals on 16 May

Design has been caveated with disclaimer regarding cycle path at Calton Road junction with Leith Street.

THRE/LOR consider no further requirement for consultation

Picardy Place Works have been developed from June 2016 and Edinburgh St James have been in regular contact with the Edinburgh Tram Team to develop proposals that provide an agreed tram zone through Picardy Place from York Place continuing north onto Leith Walk.

The ESJ team are working to develop a final agreed design solution.

## 8. STATUTORY & NECESSARY CONSENTS UPDATE

# 8.1. Planning, Building Warrants, Permissions, Approvals, etc.

Planning permission is in place for the overall development excluding Picardy Place. Agreement with CEC to exercise Tram Act powers for Picardy Place works still to be confirmed..

The initial stages of building warrant have been submitted and approved and there be an ongoing programme of engagement with building control and submission of warrant.

Design on the various highways works areas are progressing in accordance with the programme with the exception of Picardy Place. A decision has still to be received as to the final layout.

The approvals oversight group have commented on the Leith Street design works and detailed design is progressing.

Picardy Place Design Package for Approvals Oversight Group was submitted for review by AOG on 13 April 2017. Comments were received and a decision from CEC on the final scheme is awaited.

#### 9. DESIGN UPDATE

## 9.1. Design Workshops

Design workshops continue to be undertaken with the developer design team and CEC on Leith Street, Picardy Place and Elder Street works.

The Approvals Oversight Group have commented on the Leith Street design works and detailed design is progressing for which further workshops are anticipated.

The AOG have also commented on Picardy Place proposals.

# 9.2. Design Programme

The design programme is being finalised based on the recent direction on Leith Street works and will be updated following a decision on the design for Picardy Place.

## 9.3. Design Changes to the GAM

#### Variation 1

CEC asked THRE to consider 3 options for changes to the Picardy Place area. THRE with the assistance of LOR evaluated the options in terms of cost, programme and desirability. CEC have now advised that they wish to pursue Option 2 which has an extra over contractor cost of £370,000 and a total outturn projected cost of circa £500,000

Under the terms of the GAM Agreement any Permitted Variation requested by the Council increases the GAM Funding Cap.

A list of the potential changes noted is included below:

## Potential Variations in Scope to GAM Works

#### Leith Street

- Works outside GAM boundary/ GAM drawings
  - Extension of footpath widening to Waterloo Place and banning of left turn (Possible TRO Impact)
  - o The footpath outside the red line boundary on the south, east side of Leith St
  - o Footpath widening at pinch points outside the Cube and Baillie Gifford
  - o Extension of works along Calton Road/ Calton Hill
- CEC requested changes to area within GAM
  - o Wider stone kerbs
  - o Stone 'beany' kerb drains
  - o Changes to cycleway spec (tbc)
  - Signal changes with lane removal to widen footway and removal of traffic islands
  - Widening of footway on Leith Street south

Revised crossings on Leith Street at Greenside Row and Calton Road

## Picardy Place

- · Works outside GAM red line boundary (London Road/ Omni)
- Option appraisals
- Option 2 –design changes
  - Footpath areas increased
  - Reduction in development site area
  - · Movement of tram alignment (boundary change)
  - · Increased island area at Leith St junction
  - Increased signal complexity and introduction of toucans
  - Introduction of floating bus stop by Omni
  - · Revisions to layby provision in front of cathedral
  - Revised cycleway design along frontage of Omni leading up Leith Street to provide a buffer area
  - · Removal and delivery of stone walling and boulders
- Review of GAM Boundary and Finishes

#### Elder St

 Change to planning approved layouts and impact of this on other sections. An additional diagonal crossing at St James Place/Elder Street

All variations will be costed and appraised in accordance with the provisions of the GAM Agreement

# 11. KEY DECISIONS / ISSUES / RISKS

The following are the key decisions/issues/risks:

- Leith Street closure recent confirmation of direction allows the stakeholder engagement to progress in order to append to the report for the committee on 21<sup>st</sup> March.
- Picardy Place design solution and variation to GAM agreement.
- · Leith Street variations to GAM agreement.
- · Decision of specification of stone kerbs .

## These Variations include

 a revised utility-free zone, a redesigned junction and reduction in the size of the development site at Picardy Place which increases the scope of the GAM and incurs additional cost. LANG ORGUNE

# Edinburgh St James Project Picardy Place GAM Works Infrastructure Design Programm



Ť	ı				ř –		ğ										2	017											-	1		20	015	_
	Startie.	Bleck	Pinter	Duration	Author By	Rnd veterce	16.	20	16.	120	12.	pr 117	1. M	1ay 15	29	3un 12   1	26 12		17	12:	1 14		12.	Oct	129	0 112	12	7 111	1 12	5 15	Jan II	22 (5		9 1
	PICARDY	06 Feb 17 A	16 Feb 18	60w	Summary	-5w 4d	1		10	17	14	10	10	20			9 2	130	12	12		3 20	140		-		-	1 30		1/2	7 3	30 3	-	i
	Construction Start Date	16 Feb 18	16 Feb 18		Key Date	0w 4d		Î				B			i		10.00			20	N I				1		1 3			1/3		1	2	11
	Option Appraisal	06 Feb 17 A	06 Feb 17 A	10	cec	0	3 8	i				1			i	131	1 3		00	808	Hil			0	i	1	32 16			1/1	188	lil		i
	CEC Decision on Option	08 Feb 17 A	08 Feb 17 A		CRC	-	48				13	1			i	100		- 33	88	141					- i	10	100			1/1	1831			i
	Approvals Oversight Group (AOG)	28 Feb 17 A	05 Jun 17	13w 10	Summary	-7w 2d	ð	5	_						7		1		3/2	20			4		. 1	905								131
	Traffic Modelling (Jacobs)	22 May 17 °	05 Jun 17	2W	CRC	-11w 1d		Ė						6	-	to codim or	deling outputs			XX	11	$\Box$			1						100			111
	Traffic Modelling (SWECO)	26 Feb 17 A	13 Mar 17 A	29	eveco	Š		7				1							3	0									10	1/1	101			111
	Adjustments to Layouts	07 Mar 17 A	20 Mar 17 A	29	MARCO .							4				100			33	XX		$\Box$			- 1		3		10	1/2	100			
	Technical Workshops	07 Mar 17 A	16 Mar 17 A	30	CRG CRG		0.00					4				10.0	10		37	30						1	000		10	1/2	1979			
	Issue Aog Pack to LoR	24 Mar 17 A	24 Mar 17 A	10		*				0		R				101			2/2	NX									10	177	1			
	Client Review Aod Pack	27 Mar 17 A	31 Mar 17 A	14	THRE	ii .	1881			11						2.3	1 8			00				3		18	100		12	1/1	3.31		8 10	
	Issue Aog Pack to GEC	03 Apr 17 A	03 Apr 17 A		MARCO					12	8					1			20	132	1!				1		7 3		12	1/1	1	1		111
	CEC Review AGG Pack	03 Apr 17 A	07 Apr 17 A	19	CMC	Ž.				13			10.00			100	1 1/3		10	VV						- 85	7 E		12	1/1	12.5			
	CEC Approval / support in Principle	10 Apr 17 A	10 Apr 17 A		CHC			i i			148	H I			11		1		1000	20	10			71	1		718			100		1		
	Traffic Regulation Orders	08 Jun 17	29 Aug 17	11w 20	Summary	-5w 4d	100 3	i		3					150	_	++							2 4	i	10	30 3			12	[88]			Til
	Develop Documentation (TRO)	Ds Jun 17	16 Jun 17	day or	SWECD	Dw 4d		1	1		1				16		1			2	111		1		1	1			1	#4	++		+++	111
	Process Tipo's (statutory consultation	19 Jun 17	11 Aug 17		CRC	Dw 44	100	1	-		1					7				33	11				i	-			1	1/2	100	1	+	11
	& Public Consultation) Address Any Objections	14 Aug 17	25 Aug 17	-	CRC	Dec 4st		i	+		1	H					1		1 10	2017	H X				- i			$\vdash$	1	1/4	+	1	++-	1
	Report to Transport Environment	29 Aug 17	29 Aug 17	20	CRC	Dw 44	100		+							1000		7		19			1		-				1	1/4	100	-	++-	-
	Committee	-	-		100	-		_	H		20					-	1	0	200	1					1				14	44		1		1
	TTRO's & Traffic Management Planning	29 Sep 17	15 Feb 18	184	-	- Dw 4d	2000				6				!!!	100	1 32		30				777		•					1/4	TT	1		1
	Roads Redetermination	03 Aug 17	19 Oct 17		Summary	-5w 4d		. !	Н-			1			11	- 1-		2	1						1				12	14		1		1
	Develop Documentation	03 Aug 17	09 Aug 17	- 12	MAMOO	Dw 40		1				M			1	-	-	2		SO N	11				1					1/4		1		1
	Roads Redetermination Consultation	10 Aug 17	07 Sep 17	4w		-Dw 44			Н-			41			ti				23						i_				12	1/4		i.	-	11
	Roads Redetermination statutory Process	08 Sep 17	19 Oct 17	6w	- C - C - C - C - C - C - C - C - C - C	-Dw 4d		i				W R			ill			4			24				i		11 3			XA.		i		1
	Detail Design - SWECO (Highways. Signals & Drainage)	24 May 17	02 Aug 17	10v	MANAGO MANAGO	Dw 44		i i			i ⊨	-		25			14	100		19/1	i				i.	- 13				1/2		li		lil
	Additional surveys	26 Jun 17	04 Jul 17	1w 20	#W#CO	12w 1d		i			5				ii .	26				80	11				- i							1		
	Consultation event - date & duration provisional	26 Jun 17	26 Jun 17	10	eveco	ŝ						1 1			11	27				100										1/2				Til
	Utilities Design - TUV SUD (Utilities & Lighting)	26 May 17	28 Jul 17	9v	TUV BUD	Dw 4st					-	1		20						20					1					1/1				1
	Hard Landscaping Design - Open	05 Jun 17	28 Jul 17	- 8v	OPEN:	0w 4d			$\vdash$		100	11			29			-	Subject to	confirmation	e of boundary	Verterior code	GM		Ti				12					111
	Potential Utility Diversion Design /	03 Jul 17	25 Aug 17	8V	TUV BUD	Dw 44	100				67					1 3	•							8 0		30	30 5		1					
	Pricing Submit RCC Pack to CEC	03 Aug 17	03 Aug 17		RVMCO	-Dw 44			$\vdash$			1					1	31			1	1			-	- 1			1	1/1			-	1
	CEC Review RCC Pack	03 Aug 17	14 Sep 17	6v	CMC	Dw 44	12.2						1			1		3	2								12 16		1	1/2				111
	Out to Tender	03 Aug 17	03 Aug 17		Tender / Prosure	-Dw 44			+				1				1	33	8	33			# +	1			77	H	1			1	+	177
	Tender Period	03 Aug 17	31 Aug 17	49	200000000000000000000000000000000000000	Dw 4d	100								1	1		3-								161			1	1/2				111
	Tender Return	01 Sep 17	01 Sep 17	_	Tender / Promire	-0w 4d			-				41				T		1	3	350			7	- 1				12	17		1	+	11
	Tender Review	01 Sep 17	21 Sep 17	3v	Terrier Review	Dw 44		1				1	11		ii.	100				100	36		1		Ť	- 10			1	1/2		1		111
	Client Review	22 Sep 17	28 Sep 17	1w	тняя	-0w 4d		i	$\vdash$				11		i	101	1		N	7	Hi	37			T		7 9			12		1		11
	Place Order	29 Sep 17	29 Sep 17		Tender / Promire	Dw 4st	100	i				1	11		1	100	1 3				11	31	ğ	(C)	i	35	200 E		10	1/1		110		1
	Mobilisation to site	19 Jan 18	15 Feb 18	-4w	Leed to	-0w 4d		-	$\vdash$				11							N.					i				1	1/1	39	-		11
	RCC Approval	15 Sep 17	15 Sep 17		cec	Dw 442	1001 2				(2)	1 10	11		1	1001	1 3		10	NO	1 1 4	0		0 4	i	100	0		10	1/1	100		9 12	
	Release Construction Information	15 Sep 17	28 Sep 17	2W	EVECO	- PW 44	100					1	A			100			SIL	10	111-	11					E 2   0		12	1/2	100		8 8	
	Drainage Technical Approvals	15 May 17	05 Sep 17	164	CRC	-6w 2d							42				-										73			<b>1</b> 77			+	
F	Procurement of Long Lead Items	07 Sep 17	04 oct 17	4v	Tender / Prosure	16W 3d					177		N.			183	1 3		N-	3 10	42 0			0 1		- 35				10	133		1 10	
F	Place Order for Stone	05 oct 17	05 oct 17		Tender / Procure	-dw 3d						H I	N						20	20	1		448				. 8		1	1/1				
Ē	Procure Stone Kerbs etc.	05 oct 17	07 Feb 18	16w	Tender / Procure	-6w 3d							V							VV			45						=	V/=	+			111
	Relocation of Sherlock and Big Feet	15 May 17	12 Jun 17	4w	and the same of the same of the same of	-0w 2d							46		-				100	00	11									2				11
i	Tree Protection Orders OPEN (TPO's)	15 May 17	12 Jun 17	4w	OPEN	-9w 2d							47			1831	1		20	N. N.					- !					100	100			
	TIES Key Cete CEC	WWWGG	7	-cen	Z Z Landin		TLIV BUD		OPEN			eroler / Pr	piure .	Territor	1000	10=0	200			dia i	1 1			100	-	10	WILLIAM .			1/4	32:::03	100000	d di	111
	nments :		1														- 1	PROJE	CTT	ITIE		_	D:	male. D	Na-	GAM	We	l						
ď	imens:		1														- 0	1000			2727		274			100								
																	013	PROG	RAM	ME TI	TLE		Infr	astru	cture	Desig	n Pr	ogram	ime					
			1														88	PROG	RAM	MF N	Vo:		G3	740/1	DP/C	00002	R	EV		DAT	TE 17	7/05/2	2017	
-	ared by: M Provan																																	

Page 1 of

3. Note of meeting on 7 June 2017 - out with the scope of the request.