CTTY OF GLASSGOW COLLEGE Key Parameters Pre-Financial Close TO: Scottish Funding Council/April 2013

Key Parameters DP4 April 2013

| | DP2a Full Business Case | DP3b Close of Dialogue | DP4 pre- Financial Close | Source / Reference / Comment on data |
|----------------------|---|---|--|---|
| Curriculum Volume | 210,000 Total Funded WSUMs | 210,000 Total Funded WSUMs | 210,000 Total Funded WSUMs | Curriculum for Glasgow: originally December 2009; reconfirmed SFC/SG meeting 28 th February 2011 and in writing April 2011, and in SFC 'Approval to Proceed' letter 25 Nov 2011 |
| Curriculum Mix | Based on 12 proposed CGC schools | Based on 10 proposed CGC schools | Based on 10 proposed CGC schools | No change in overall space volume or mix since DP2a |
| EWSUMS element | 20,661 EWSUMs | 20,661 EWSUMs | 20,661 EWSUMs | No change in College projections |
| FTE Headcount | 1111 | 1026 | 1026 | Inclusive of anticipated 80 increase to service additional WSUMs activity |
| Utilisation Target | Average 56% | Average 56% | Average 56% | Based on SFC published guidance : representing 75% occupancy of room x 75% frequency of room use |
| WSUMS/m2 | 3.22 | 3.19 | 3.04 | Based on funded space and GLQ areas: within SFC range of 3.0 to 3.5 |
| Space | 65,139 m ² Gross Internal Area +2,061 m ² commercial College Brief: 46,654 m ² Net Usable Area +1,443 m ² commercial | 65,810 m ² Gross Internal Area +1,700m ² commercial College Brief: 47,257 m ² Net Usable Area +1,190 m ² commercial Both bidder's schemes delivering required NUA | 68,989 m ² Gross Internal Area +1,800 m ² commercial Contracted: 49,472 m ² Net Usable Area +1,200 m ² commercial GLQ Accommodation Schedules | DP2a brief derived from 210,000 WSUMs DP3b brief based on refined brief arising through Competitive Dialogue DP4 actual based on GLQ Final bid scheme. 5% increase since DP3b attributable to – additional incremental area offered by GLQ as added value and to support the deliverability of their scheme (enhanced Sports Hall, additional |

| | DP2a Full Business Case | DP3b Close of Dialogue | DP4 pre- Financial Close | Source / Reference / Comment on data |
|---------------------------------|--|---|---|---|
| | | | | breakout), functions briefed but without defined areas due to potential overlap with building core functions (changing and showers) and 'fit factor' – the practicalities arising in fitting all the precise requirements within the construction and structural constraints of the building design. NPD contract will focus on delivery of College Net Usable Areas '+' indicates 'incremental' space solely for commercial activity |
| City / Riverside Disposition | 77%/ 23% activity; 77%/ 23% estate | 79%/21% activity, 79%/21% estate | 79%/21% activity, 79%/21% estate | No change |
| Newbuild %age | 100% @ City; 83% @ Riverside 96% of Overall | 100% @ City; 100% @ Riverside 100% of Overall | 100% @ City; 100% @ Riverside 100% of Overall | No change |
| Riverside Scheme | Exemplar design elements based on Stage C+ Design | Based on IPD 1 scheme as developed through Stage 2 dialogue | Final Bid Scheme with refinements developed during Preferred Bidder stage | College Requirements unchanged in all material respects |
| City Scheme | Exemplar design elements based on Stage C+ Design | Based on IPD 1 scheme as developed through Stage 2 dialogue | Final Bid Scheme with refinements developed during Preferred Bidder stage | College Requirements unchanged in all material respects |
| Halls of Residence | Out of Scope | Included within NPD delivery Based on IPD 1 scheme as developed through Stage 2 dialogue | Final Bid Scheme with refinements developed during Preferred Bidder stage | Funded by CoGC |

| | DP2a Full Business Case | DP3b Close of Dialogue | DP4 pre- Financial Close | Source / Reference / Comment on data |
|------------------------|---|---|--|--|
| Programme | Phased occupation for CGC fitout and migration from mid 2015 at Riverside and completing mid 2016 at City | fitout and migration from late | Riverside late summer 2015 City late summer 2016 Halls of Residence February 2016 | Based on Financial Close 3 rd June 2013, with start on site immediately. |
| Decant | circa 4200 sqm and circa £3.5M | circa 3500 sqm and circa £2.6M Both bidders plan more decant to permit construction logistics at Riverside | | Costs and areas per GLQ Final Bid. Note that only City decant was mandated as a College Requirement. Riverside decant in accordance with bidder scheme and programme |
| Capital Budget | NPD scope £199 M Core construction circa £150M | Delivered through NPD £217M (of which £25.4M funded through capital frunding from CGC and SFC) | Delivered through NPD £217M (of which £24.5M funded through capital funding from CGC and SFC) | Increase in NPD contract value (DP2a – DP3b) reflects Halls of Residence, ICT fit out and migration services added to NPD delivery scope. Reduction in Capital funding between DP3b and DP4 reflects pricing of commercial space) |
| Funding | financing) | Scottish Government/SFC funded £193.1M College funding contribution £19.1M SFC Funding £16.5M | Scottish Government/SFC funded £193.1M College funding contribution £19.1M SFC Funding £16.5M | College funding comprises Halls of Residence, Commercial Space, ICT and Project and Transition Costs |
| Operational Funding | Scottish Government/SFC = UC £20.4M plus Lifecycle (50%) = £1.28M College Hard FM = £1.8M plus Lifecycle (50%) = £1.28M | Refer to Appendix B | Refer to Appendix B | Detail of final costs against budget and comparing movements against PB appointment are included in Appendix B. |