

STSV Incident Report

General Details		Incident Details	
Incident ID	00059785	Incident Cat	STREETL
Contract	STSW	Incident Type	Hanging Lamp
Issued	07/12/2017 15:45:48	O/I Ref	17SW09740
Status	O	Defect Ref	D-SW17235496214
BeCogent Ref:		Police Inc. No:	2515
Weather	Raining + high winds	Incident Description	
Other Cause		Hanging lamp on lighting column on Kingston Bridge	

Organisation	Contacts	Contact Phone	Contact Mobile	Contact Email
Traffic Scotland	Traffic Scotland			

Location Details				
Region	Route	Junction	Marker Post	
	M8			
Location Description	MOI-SW1758809,M8 Kingston Bridge, D-SW17235496214			
Easting	258017	Northing	665065	Link/Section 14250/57

Vehicle Response				
ISURef	Time Called	Time Allocated	Time Arrived	Time Departed
TANGO 1	07/12/2017 15:45:00	07/12/2017 15:45:00	07/12/2017 15:57:00	07/12/2017 17:56:00
Electrician	07/12/2017 15:55:00	07/12/2017 15:55:00	07/12/2017 17:11:00	07/12/2017 17:56:00
IPV	07/12/2017 16:00:00	07/12/2017 16:00:00	07/12/2017 17:11:00	07/12/2017 17:56:00

No Trace	False
----------	-------

Vehicles Involved							
Make/Model	Vehicle Registration	Colour	Driver	Foreign Vehicle	Slight Injuries	Serious Injuries	Fatal Injuries

Damage

STSV Incident Report

General Details	
Incident ID	00060162
Contract	STSW
Issued	18/12/2017 21:25:13
Status	O
BeCogent Ref:	
Weather	
Other Cause	

Incident Details	
Incident Cat	DMRS
Incident Type	Minor Pothole
O/I Ref	
Defect Ref	
Police Inc. No:	
Incident Description	
3 potholes	

Organisation	Contacts	Contact Phone	Contact Mobile	Contact Email
Public				

Location Details			
Region	Route	Junction	Marker Post
	M8		
Location Description: M8 w/b, junction 19/20, lane 2			
Easting		Northing	Link/Section

Vehicle Response				
ISURef	Time Called	Time Allocated	Time Arrived	Time Departed
Operatives	18/12/2017 21:26:00	18/12/2017 21:06:00	19/12/2017 00:50:00	19/12/2017 01:00:00

No Trace	False
----------	-------

Vehicles Involved							
Make/Model	Vehicle Registration	Colour	Driver	Foreign Vehicle	Slight Injuries	Serious Injuries	Fatal Injuries

Damage

Action Date	Actions Taken
18/12/2017 21:25:00	Passed to [redacted] who will have a crew attend
19/12/2017 01:00:00	From [redacted] - potholes at this location were filled last night - repairs are still in place - No action required
19/12/2017 01:04:00	E mailed to STSV Defects

Roadworks: SW/2017/1531, SW/2017/1532, SW/2017/1978

Operating Company Contract:
South West Unit - Transerv

M8 Kingston Bridge W/B

Roadwork Identifier: SW/2017/1531

Route:

 **Start: M8** (55.85892°, -4.27012°)

 **End: M8** (55.85145°, -4.27141°)

Direction:

Westbound

SRWR Reference Number:

2258569

Diversion:

M8 Westbound:
leave by taking slip road onto West street turn left into Wallace Street (go past House of Sher) to Dalintober Street – turn left into Dalintober Street – continue straight ahead through 2 sets of traffic lights to rejoin M8 Westbound.

Waterloo St:
Continue on Waterloo Road to Pitt Street – turn right into Pitt Street to Bothwell Street – turn right into Bothwell Street to Wellington Street - turn right into Wellington Street to Broomielaw – turn left into Broomielaw
–go under rail line – to Bridge Street – turn right into Bridge Street (A77) and thereafter follow local signs.

Eastbound A814:
Traffic for the M8 westbound diverted under the M8 to Newton Street - turn right into Newton Street to join the above westbound diversion street.

Newton Street:
leave by taking slip road onto Newton Street to Broomielaw - turn left onto Broomielaw – turn right into Bridge Street/ Eglinton Street to Kingston Street– turn right into Kingston Street – bear left onto Tradeston Street to Nelson Street - turn right into Nelson Street to Paterson Street – turn left onto Paterson Street – bear right into Wallace Street (go past House of Sher) to Dalintober Street – turn left into Dalintober Street – continue straight ahead through 2 sets of traffic lights to rejoin M8 Westbound.

Estimated Delay:

1 - Little or No Delay, 3 - Off Peak Hours

Emergency Reason:

3rd Party/Utility defect

Works Periods:

Work Start	Work End	Traffic Management
14/10/2017 22:00	15/10/2017 07:00	Lane Closure

Works Activities:

Works Activity Type	Contractors	Statuses
---------------------	-------------	----------

Works Activity Type	Contractors	Statuses
Parapet Repairs	Raynesway Construction (Primary)	2 of 2 Completed.

Communication Logs:

Log Type	Details
Log Type: Note	Description: Install hire remove lane 2 closure leading to total closure of M8 westbound after Jct 19, Closing Westbound on slip from Newton Street, Westbound on slip from Waterloo Street & Westbound on slip from the Eastbound A814. To allow narrow system to be installed.

Draft Media Release (optional):

M8 Kingston Bridge

Roadwork Identifier: SW/2017/1532

Route:

- Start:** M8 - On Slip Jct 19 to Off Slip Jct 20 (55.85610°, -4.26999°)
- End:** M8 - Off Slip Jct 20 to M77 In Jct 22 (55.85162°, -4.27149°)

Direction:
Westbound

SRWR Reference Number:
2258569

Diversion:
No Diversion

Estimated Delay:
1 - Little or No Delay, 3 - Off Peak Hours

Emergency Reason:
3rd Party/Utility defect

Works Periods:

Work Start	Work End	Traffic Management
15/10/2017 07:00	09/12/2017 07:00	Road Narrowing (Two Way Working)

Works Activities:

Works Activity Type	Contractors	Statuses
Parapet Repairs	Raynesway Construction (Primary)	56 of 56 Completed.

Communication Logs:

Log Type	Details
Log Type: Note	Description: Install narrow lane system on M8 westbound starting at West Street off-slip continuing for approximately 500m, for duration of 6 weeks in place 24/7.

Draft Media Release (optional):

M8 Kingston Bridge

Roadwork Identifier: SW/2017/1978

Route:

● Start: M8 (55.85610°, -4.26999°)

■ End: M8 (55.85162°, -4.27149°)

Direction:

Westbound

SRWR Reference Number:

2258569 2365389

Diversion:

No Diversion

Estimated Delay:

1 - Little or No Delay, 3 - Off Peak Hours

Emergency Reason:

3rd Party/Utility defect

Works Periods:

Work Start	Work End	Traffic Management
05/11/2017 23:00	06/11/2017 05:00	Mobile Lane Closures

Works Activities:

Works Activity Type	Contractors	Statuses
Road Stud	Raynesway Construction (Primary) 	2 of 2 Completed.

Communication Logs:

Log Type	Details
Log Type: Note	Description: Temporary studs replacement - Gantry and IPV short stop works

Draft Media Release (optional):