

EAST AYRSHIRE COUNCIL – OPENCAST COAL COMPLEXES RESTORATION LIABILITY ASSESSMENT:- 4th May 2017

Site	Appropriate and suitable restoration'	Restoration Bond Value	Description
Netherton	£3.96m	£3.96m	<ul style="list-style-type: none"> Netherton: operational and restoration underway using £3.96m bond money.
Skares (OCCW Land)	£149,767	£0.44m	<ul style="list-style-type: none"> Partial restoration undertaken with further work required by land owner. Site Abandoned by ATH resources with overburden from Skares Area D. An alternative restoration scheme has been developed for the £5.5M using £1.5m bond money and £4.0m public monies which Hargreaves Surface Mining commenced September 2016. The site is being restored in accordance with the revised restoration scheme delivered within the planning enforcement notice.
Skares (Barr Land)			
Skares Area D	£5.5M		
Duncanziemere and Laigh Glenmuir	Cost awaited from HSML £1.0M Approx	£2.6m bond called and rejected with further legal consideration given as to bond claim	<ul style="list-style-type: none"> Restoration scheme (scenario B) has been implemented at Laigh Glenmuir and Duncanziemere complex with the alternative restoration scheme to make the void safe completed.
Garleffan	£600,000	£1.00m bond called and secured for Garleffan	<ul style="list-style-type: none"> Site Abandoned. An alternative restoration scheme developed for the complex comprising £5.1M which comprises £1.1M on the SPA section of the Grievehill SCM, £3.0M from the Council's capital plan and £1.0M in bond money. Subject to ongoing discussions with the various land owners it is anticipated that works are likely to commence during 2017/18.
Grievehill	Option1-£4.7M Option 2 £7.2M	£2.5m bond call for Grievehill and rejected	
Glenmuckloch	£0.06M	£70,000 bond secured	<ul style="list-style-type: none"> The site has been restored using the bond monies and SNH have confirmed the acceptance of the completed restoration work.

EAST AYRSHIRE COUNCIL – OPENCAST COAL COMPLEXES RESTORATION LIABILITY ASSESSMENT:- 4th May 2017

Site	Appropriate and suitable restoration'	Restoration Bond Value	Description
Chalmerston & Pennyvenie	Cost awaited from HSML (Assume £5m)	£0.303m bond claimed and paid;	<ul style="list-style-type: none"> • Site abandoned • Discussions are ongoing with the Forestry Commission and Hargreaves regarding a revised restoration scheme for the Chalmerston North and Pennyvenie site. • Discussions have been completed with Hargreaves regarding the restoration of the original Chalmerston site and an enforcement strategy developed to facilitate the land transfer from the Hiveco to Hargreaves; the enforcement strategy was considered and agreed by the Planning Committee on the 6th October 2015.
Chalmerston Original Site	£164,719		<ul style="list-style-type: none"> • Site Abandoned being restored through new landowner completing alternative restoration scheme
Chalmerston North	Cost awaited from HSML (Assume £4m)	£2.6m claimed and rejected and subject to further legal action)	<ul style="list-style-type: none"> • Site Abandoned awaiting bond claim decision. Once funding identified an alternative scheme can be developed
Dunstonhill	£3.245m	£3.245m bond successfully called	<ul style="list-style-type: none"> • The site is being restored in accordance with the revised restoration scheme delivered within the planning enforcement notice.
Piperhill	Cost awaited from HSML (Assume £0.5m)	Zero	<ul style="list-style-type: none"> • The site has finished coaling and been restored to the contour level, awaiting forestry landscaping Work with Hargreaves to establish an alternative restoration scheme.
House of Water	Cost awaited from HSML (Assume £10m)	£0.352m	<ul style="list-style-type: none"> • The operational activity on site has continued to ensure that all legacy voids are being in-filled in preparation for final restoration. • A revised restoration scheme for the House of Water complex was approved by the Planning Committee on the 18th November 2015 remains to be ratified through the sign off of a Section 75. This has been delayed due part of the land being liquidated and the land acquisition requiring to be agreed through the QLTR.
Powharnal	£10m	£0.96m paid	<ul style="list-style-type: none"> • Site Abandoned and alternative restoration scheme subject to Planning Application. The scheme will be funded by SG £10M budget and EAC Bond monies
Dalfad	Cost awaited from MRL (Assume £5.0M)	£440,000 paid	<ul style="list-style-type: none"> • Site Abandoned. Once funding identified in additional to the £3.0M capital Plan monies an alternative scheme can be developed

EAST AYRSHIRE COUNCIL – OPENCAST COAL COMPLEXES RESTORATION LIABILITY ASSESSMENT:- 4th May 2017

Site	Appropriate and suitable restoration'	Restoration Bond Value	Description
Ponesk	£3.0m	£3.0m paid	<ul style="list-style-type: none"> Site Abandoned with an alternative restoration scheme being undertaken by Banks Mining commenced July 2016 delivered within the planning enforcement notice.
Spireslack	£1.0m	£1.0m bond paid	<ul style="list-style-type: none"> Site Abandoned with an alternative restoration scheme being undertaken by Banks Mining
Total	Range from £57.68 M to £60.185	£14.77M	

Legend

Restoration Work Completed	
Restoration Work Ongoing	
Restoration Design to be finalised	